

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	May 18, '25	May 25, '25	Jun 1, '25	Jun 8, '25	Jun 15, '25	Jun 22, '25	Jun 29, '25	Jul 6, '25	Jul 13, '25	Jul 20, '25	Jul 27, '25	Aug 3, '25	Aug 10, '25	Aug 17, '25	Aug 24, '25	Aug 31, '25								
1	🚀	The Concerancy (21,512 SY)	39 days	Mon 5/19/25	Thu 7/10/25			[Dark Blue Bar]																							
2	🚀	Sawing / Traffic Control	1 day	Mon 5/19/25	Mon 5/19/25			[Light Blue Bar]																							
3	🚀	Concrete Removals	5 days	Tue 5/20/25	Mon 5/26/25			[Light Blue Bar]																							
4	🚀	Concrete Pouring	7 days	Tue 5/27/25	Wed 6/4/25			[Light Blue Bar]																							
5	🚀	Cure Time	7 days	Thu 6/5/25	Fri 6/13/25			[Light Blue Bar]																							
6	🚀	Asphalt Patching	2 days	Mon 6/16/25	Tue 6/17/25			[Light Blue Bar]																							
7	🚀	Mill Roadway	3 days	Wed 6/18/25	Fri 6/20/25			[Light Blue Bar]																							
8	🚀	EBS	3 days	Mon 6/23/25	Wed 6/25/25			[Light Blue Bar]																							
9	🚀	Binder Patching	1 day	Thu 6/26/25	Thu 6/26/25			[Light Blue Bar]																							
10	🚀	Sewer Adjustments / Rebuilds	3 days	Fri 6/27/25	Tue 7/1/25			[Light Blue Bar]																							
11	🚀	Asphalt Paving	4 days	Mon 7/7/25	Thu 7/10/25			[Light Blue Bar]																							
12	🚀																														
13	🚀	High Point (15,185 SY)	24 days	Tue 5/20/25	Fri 6/20/25			[Dark Blue Bar]																							
14	🚀	Sawing / Traffic Control	1 day	Tue 5/20/25	Tue 5/20/25			[Light Blue Bar]																							
15	🚀	Pulverize Roadway	2 days	Wed 5/21/25	Thu 5/22/25			[Light Blue Bar]																							
16	🚀	Removal Of Excess Material	2 days	Fri 5/23/25	Mon 5/26/25			[Light Blue Bar]																							
17	🚀	EBS	3 days	Tue 5/27/25	Thu 5/29/25			[Light Blue Bar]																							
18	🚀	Fine Grading	5 days	Fri 5/30/25	Thu 6/5/25			[Light Blue Bar]																							
19	🚀	Sewer Adjustments / Rebuilds	2 days	Thu 6/5/25	Fri 6/6/25			[Light Blue Bar]																							
20	🚀	Asphalt Paving	3 days	Mon 6/9/25	Wed 6/11/25			[Light Blue Bar]																							
21	🚀	Shouldering	3 days	Wed 6/18/25	Fri 6/20/25			[Light Blue Bar]																							
22	🚀																														
23	🚀	Racine Pl / Julius Heil Dr (8,070 SY)	19 days	Wed 7/9/25	Mon 8/4/25			[Dark Blue Bar]																							
24	🚀	Sawing / Traffic Control	1 day	Wed 7/9/25	Wed 7/9/25			[Light Blue Bar]																							
25	🚀	Pulverize Roadway	1 day	Thu 7/10/25	Thu 7/10/25			[Light Blue Bar]																							
26	🚀	Removal Of Excess Material	1 day	Fri 7/11/25	Fri 7/11/25			[Light Blue Bar]																							
27	🚀	EBS	2 days	Mon 7/14/25	Tue 7/15/25			[Light Blue Bar]																							
28	🚀	Fine Grading	3 days	Wed 7/16/25	Fri 7/18/25			[Light Blue Bar]																							
29	🚀	Sewer Adjustments / Rebuilds	2 days	Mon 7/21/25	Tue 7/22/25			[Light Blue Bar]																							
30	🚀	Asphalt Paving	2 days	Wed 7/23/25	Thu 7/24/25			[Light Blue Bar]																							
31	🚀	Shouldering	3 days	Wed 7/30/25	Fri 8/1/25			[Light Blue Bar]																							
32	🚀	Striping	1 day	Mon 8/4/25	Mon 8/4/25			[Light Blue Bar]																							
33	🚀																														
34	🚀	Sprindale Rd (13,296 SY)	30 days	Fri 7/25/25	Thu 9/4/25			[Dark Blue Bar]																							
35	🚀	Sawing / Traffic Control	1 day	Fri 7/25/25	Fri 7/25/25			[Light Blue Bar]																							
36	🚀	Culverts	5 days	Mon 7/28/25	Fri 8/1/25			[Light Blue Bar]																							
37	🚀	Pulverize Roadway	2 days	Mon 8/4/25	Tue 8/5/25			[Light Blue Bar]																							
38	🚀	Remove Excess Material	2 days	Wed 8/6/25	Thu 8/7/25			[Light Blue Bar]																							
39	🚀	EBS	3 days	Fri 8/8/25	Tue 8/12/25			[Light Blue Bar]																							
40	🚀	Fine Grading	4 days	Wed 8/13/25	Mon 8/18/25			[Light Blue Bar]																							
41	🚀	Sewer Adjustments / Rebuilds	2 days	Tue 8/19/25	Wed 8/20/25			[Light Blue Bar]																							
42	🚀	Asphalt Paving	4 days	Thu 8/21/25	Tue 8/26/25			[Light Blue Bar]																							
43	🚀	Shouldering	3 days	Mon 9/1/25	Wed 9/3/25			[Light Blue Bar]																							
44	🚀	Striping	1 day	Thu 9/4/25	Thu 9/4/25			[Light Blue Bar]																							

Project: New Berlin Roadway Re Date: Fri 4/18/25	Task Split	Milestone Summary	Project Summary Inactive Task	Inactive Milestone Inactive Summary	Manual Task Duration-only	Manual Summary Rollup Manual Summary	Start-only Finish-only	External Tasks External Milestone	Deadline Progress	Manual Progress
---	---------------	----------------------	----------------------------------	--	------------------------------	---	---------------------------	--------------------------------------	----------------------	-----------------